QC-ABSTRACT

Name of Work:- :Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13). BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	176.38 Cum	1	1	Cement
					Sand, Aggregates
2	M30	1057.13 Cum	25	25	Concrete Cube Compressive Strength
3	DLC	1057.13 Cum	1	1	-
4	PVC Pipe 250mm	84.00 Sqm	1	1	-
5	CPVC Pipe 20mm	1540.5 Sqm	1	1	-
6	CPVC Pipe 50mm	1195.01 Sqm	1	1	-
7	GSB-V	1057.13 Cum	3	3	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

Scanned with CamScanner